



## **External Power Supply to Tsinandali Estates Ltd-owned Site in Village Tsinandali, Telavi Municipality**

### **Sub-Project Environmental and Social Screening and Environmental Management Plan**

**WORLD BANK FINANCED**

**SECOND REGIONAL AND MUNICIPAL INFRASTRUCTURE DEVELOPMENT PROJECT  
(SRMIDP)**

**Public-Private Investment (PPI)**

**July 2018**

## The Sub-Project Description

---

The Subproject (SP) site is located in Telavi municipality, Kakheti region, Eastern Georgia. The SP includes arrangement of power supply for the site (cadastral code 53.03.39.061) owned by Tsinandali Estates Ltd. The capacity of the power supply will be 3000 kW on 10 kV voltage with the total length of 2,164 km. The cables will be laid underground along Akhmeta-Telavi-Bakurtsikhe road. The Roads Department of Georgia has provided written consent on carrying out these works. Arrangement of a transformer or an electric sub-station is not required and not included in the SP. The SP is designed by ENERGO-PRO Georgia JSC and the constructing works will be carried out by the same company.

### (A) IMPACT IDENTIFICATION

Does the sub-project have a tangible impact on the environment?	The SP has tangible positive social impact.
What are the significant beneficial and adverse environmental effects of the subproject?	The SP is expected to have neutral long-term impact on the environment, while its short-term impacts are assessed as minimal and typical for small to medium scale rehabilitation works in urban landscape: noise, dust, vibration, and emissions from the operation of construction machinery; generation of construction waste; disruption of traffic and pedestrian access.
Does the subproject have any significant potential impact on the local or affected communities?	<p>No new land take and resettlement are expected.</p> <p>The long-term social impact will be beneficial.</p> <p>Employment of local citizens will increase:</p> <ul style="list-style-type: none"> <li>• during SP implementation works (temporary income generation);</li> <li>• after the SP implementation for maintenance/repairs of the restored infrastructure (long term income -generation);</li> <li>• In tourism enterprises (hotels, bars, restaurants, shopping, entertainment, etc.);</li> </ul> <p>Negative impacts are short term and limited to the construction site. They are related to the possible disturbance described above.</p>
What impact has the subproject on the human health?	The transmission lines will be arranged underground along Akhmeta-Telavi-Bakurtsikhe road, so transmission infrastructure will not create

	<p>electromagnetic field. The cables and the tranches of cables will have protecting layers.</p> <p>Furthermore, no residential or public buildings are located nearby, so impact on public health through the SP will be zero.</p>
--	---

**(B) MITIGATION MEASURES**

<p>What alternatives to the subproject design have been considered and what mitigation measures are proposed?</p>	<p>As the SP was proposed by ENERGO-PRO Georgia JSC, no alternatives were discussed. The expected negative impacts of the construction phase can be easily mitigated by demarcation of the construction site, traffic management, good maintenance of the construction machinery, observance of the established working hours, and well organized disposal of waste to the formally agreed sites.</p> <p>The constructing contractor has to ensure worker's health and safety by providing Personal Protective Equipment (PPE). Workers' PPE will comply with international good practice (always hardhats, as needed masks and safety glasses, harnesses and safety boots); Appropriate signposting of the sites will inform workers of key rules and regulations to follow.</p> <p>Furthermore, the SP design-maker as the SP implementer will be ENERGO-PRO Georgia JSC, which is the only entity to provide the kind of works included in the SP and has relevant qualification and experience.</p>
<p>What lessons from the previous similar subprojects have been incorporated into the project design?</p>	<p>MDF have wide experience of implementation of medium and large-scale subprojects financed by various donor organizations.</p>
<p>Have concerned communities been involved and have their interests and knowledge been adequately taken into consideration in subproject preparation?</p>	<p>N/A</p>



## ***Risk Assessment of Eligible Subprojects***

<b>Sensitive receptors of the Natural and Social Environment around a subproject site</b>	Yes / No?	<b>Significant potential impact / high risk</b> (check)	<b>Low potential impact / low risk</b> (check)
Natural Habitats, fragile ecosystems	Yes	Forests; wetlands; nesting/breeding areas, rest areas for migratory birds, wildlife corridors connecting protected areas, steep slopes, alpine and sub-alpine zone, green-fields	Strongly transformed urban or rural landscapes, industrial sites, brown-fields
		✓	
Surface water bodies	No	Major rivers and river floodplains, trans-boundary water bodies and their tributaries, lakes; smaller water bodies which have high value for local communities or biodiversity	Small rivers and streams, artificial reservoirs and ponds which are not indicated as having high value for local communities or biodiversity
		N/A	N/A
Groundwater sources	No	Deposits of the regional/national importance, mineral and/or thermal water sources, high groundwater table	Regular groundwater table
		N/A	N/A
Valuable landscapes	No	Protected landscapes, landscapes of outstanding aesthetic value, Green-fields, recreational areas	Strongly transformed urban or rural landscapes, industrial sites, brown-fields
		N/A	N/A
Physical cultural resources	No	Individual or general protection zones of cultural monuments, historical or traditional sites (religious, burial, ritual)	No cultural resources

		N/A	N/A
Human settlements	No	More than 20 affected households; physical relocation needed	Less than 20 affected households, no physical relocation needed, no land take required
		N/A	N/A
Geohazards: severe erosion, landslides, flooding	No	Recorded	Not recorded
		N/A	N/A
<p>If a subproject is expected to carry high risk based on any of the above criteria of assessment, it is considered a high-risk subproject. An environmental review has to be carried out and an environmental management plan developed;</p> <p>If a subproject is not expected to carry high risk based on any of the above criteria of assessment, it is considered a low risk subproject and an Environmental Management Checklist for Small Construction and Rehabilitation Activities has to be completed.</p>			

## ***Social Screening of Subprojects***

<b>Social safeguards screening information</b>		<b>Yes</b>	<b>No</b>
1	Is the information related to the affiliation and ownership status of the subproject site available and verifiable? (The screening cannot be completed until this is available)	✓	
2	Will the project reduce other people's access to their economic resources, such as land, pasture, water, public services or other resources that they depend on?		✓
3	Will the project result in resettlement of individuals or families or require the acquisition of land (public or private, temporarily or permanently) for its development?		✓
4	Will the project result in the temporary or permanent loss of crops, fruit trees and Household infra-structure (such as granaries, outside toilets and kitchens, etc.)?		✓
If answer to any above question (except question 1) is "Yes", then <b>OP/BP 4.12 Involuntary Resettlement</b> is applicable and mitigation measures should follow this OP/BP 4.12 and the <b>Resettlement Policy Framework</b>			
<b>Cultural resources safeguard screening information</b>		<b>Yes</b>	<b>No</b>
5	Will the project require excavation near any historical, archaeological or cultural heritage site?		✓
If answer to question 5 is "Yes", then <b>OP/BP 4.11 Physical Cultural Resources</b> is applicable and possible chance finds must be handled in accordance with OP/BP and relevant procedures provided in the <b>Environmental Management Framework</b> .			

## PART B: GENERAL PROJECT AND SITE INFORMATION

INSTITUTIONAL & ADMINISTRATIVE				
Country	Georgia			
Subproject title	External Power Supply to Tsinandali Estates Ltd-owned Site in Village Tsinandali, Telavi Municipality			
Scope of subproject and activity	The Subproject (SP) site is located in Telavi municipality, Kakheti region, Eastern Georgia. The SP includes arrangement of power supply for the site (cadastral code 53.03.39.061) owned by Tsinandali Estates Ltd. The capacity of the power supply will be 3000 kW on 10 kV voltage with the total length of 2,164 km. The cables will be underground and along Akhmeta-Telavi-Bakurtsikhe road. The Roads Department of Georgia has provided written consent on carrying out these works. Arrangement of a transformer or an electric sub-station is not required and not included in the SP. The SP is designed by and the constructing works will be carried out by the same company.			
Institutional arrangements (Name and contacts)	WB (Project Team Leader) Joana Mclean Masic	Project Management Municipal Development Fund of Georgia	Safeguard Supervision MDF Ketevan Papashvili	Local Counterpart and/or Recipient  Telavi Municipality
Implementation arrangements (Name and contacts)	Safeguard Supervision WB Darejan Kapanadze Environment	Local Counterpart Supervision Construction supervision consultancy company "EPTISA"	Local Inspectorate Supervision -	Contractor ENERGO-PRO Georgia JSC
SITE DESCRIPTION				
Name of site	Village Tsinandali			
Describe site location	The subproject site is located in Eastern Georgia, Kakheti Region, in Telavi municipality. Access to the construction sites from Tbilisi is possible through Tbilisi- Telavi motorway and distance from Tbilisi is approximately 150 km.			
Who owns the land?	State owned land			
Description of geographic, physical, biological, geological, hydrographic and socio-economic context	<p>Village Tsinandali is located in Telavi municipality of Kakheti Region, Eastern Georgia.</p> <p>It is the administrative center of Kakheti region and Telavi municipality. It is located in the bottom of the north-east side of Gombori Mountain, on Alazani valley, 550-800 m. above the sea level.</p> <p>There are many rivers on the Telavi municipality area. The main river is the river Alazani. Its left tributaries are Intsoba, Chelti, Duruji, Bursa, Shorokhevi and other rivers.</p>			



	<p>One of the main resources of Telavi municipality is the ecologically pure potable water.</p> <p>In the bed of river River Duruji there are unlimited resources of inactive materials that are characterized by the high degree of stickiness, from which it is possible to produce the unique construction materials and household equipment.</p>
Locations and distance for material sourcing, especially aggregates, water, stones?	<p>Average distance of transportation of local construction materials will be around 10 km.</p> <p>At the construction site water for construction activities will be provided through water tankers and potable water will be provided with plastic bottles.</p> <p>Some of excavated material will be backfilled and some additional material will be delivered from the licensed borrowing sites – estimated distance 5-10 km.</p> <p>Construction waste will be disposed at Telavi municipal landfill.</p>
<b>LEGISLATION</b>	
Identify national & local legislation & permits that apply to project activity	<p>The subproject has been classified as low risk Category B according to the WB policies and the EMF. Telavi municipal authority approved the subproject.</p> <p>Georgian legislation does not require any type of environmental review, approval, or permitting for the subproject. Though according to the national regulatory system,</p> <ul style="list-style-type: none"> <li>(i) construction materials must be obtained from licensed providers,</li> <li>(ii) if contractor wishes to open quarries or extract material from river bed (rather than purchasing these materials from other providers), then the contractor must obtain licenses for extraction,</li> <li>(iii) if contractor wishes to operate own asphalt or concrete plant (rather than purchasing these materials from other providers), then the contractor must obtain an environmental permit with an established ceiling of pollutant concentrations in emissions.</li> <li>(iv) disposal of the construction waste into a landfill or permanent placement of access inert material generated in the course of earth works in a selected location must be approved by local (municipal) governing bodies in written.</li> </ul> <p>GOST and SNIP norms must be adhered.</p>
<b>PUBLIC DISCLOSURE</b>	
Present ESMP was disclosed through the web page of MDF on 16/07/2018	
<b>ATTACHMENTS</b>	
Letter of consent from Roads Department of Georgia	

**PART C: SAFEGUARDS INFORMATION**

<b>ENVIRONMENTAL /SOCIAL SCREENING</b>			
	<b>Activity/Issue</b>	<b>Status</b>	<b>Triggered Actions</b>
Will the site activity include/involve any of the following?	A. Rehabilitation	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	See Section <b>A</b> below
	B. New construction	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section <b>A</b> below
	C. Individual wastewater treatment system	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section <b>B</b> below
	D. Historic building(s) and districts	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section <b>C</b> below
	E. Acquisition of land <sup>1</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section <b>D</b> below
	F. Hazardous or toxic materials <sup>2</sup>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section <b>E</b> below
	G. Impacts on forests and/or protected areas	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section <b>F</b> below
	H. Handling / management of medical waste	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section <b>G</b> below
	I. Traffic and Pedestrian Safety	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	See Section <b>H</b> below

<sup>1</sup> Land acquisitions includes displacement of people, change of livelihood encroachment on private property this is to land that is purchased/transferred and affects people who are living and/or squatters and/or operate a business (kiosks) on land that is being acquired.

<sup>2</sup> Toxic / hazardous material includes but is not limited to asbestos, toxic paints, noxious solvents, removal of lead paint, etc.

## PART D: MITIGATION MEASURES

ACTIVITY	PARAMETER	MITIGATION MEASURES CHECKLIST
General Conditions	Notification and Worker Safety	<ul style="list-style-type: none"> <li>(a) The local construction and environment inspectorates and communities have been notified of upcoming activities</li> <li>(b) The public has been notified of the works through appropriate notification in the media and/or at publicly accessible sites (including the site of the works)</li> <li>(c) All legally required permits have been acquired for construction and/or rehabilitation</li> <li>(d) The Contractor formally agrees that all work will be carried out in a safe and disciplined manner designed to minimize impacts on neighboring residents and environment.</li> <li>(e) Workers' PPE will comply with international good practice (always hardhats, as needed masks and safety glasses, harnesses and safety boots)</li> <li>(f) Appropriate signposting of the sites will inform workers of key rules and regulations to follow.</li> </ul>
General Rehabilitation and /or Construction Activities	Air Quality	<ul style="list-style-type: none"> <li>(a) During interior demolition debris-chutes shall be used above the first floor</li> <li>(b) Demolition debris shall be kept in controlled area and sprayed with water mist to reduce debris dust</li> <li>(c) During pneumatic drilling/wall destruction dust shall be suppressed by ongoing water spraying and/or installing dust screen enclosures at site</li> <li>(d) The surrounding environment (sidewalks, roads) shall be kept free of debris to minimize dust</li> <li>(e) There will be no open burning of construction / waste material at the site</li> <li>(f) There will be no excessive idling of construction vehicles at sites</li> </ul>
	Noise	<ul style="list-style-type: none"> <li>(a) Construction noise will be limited to restricted times agreed to in the permit</li> <li>(b) During operations the engine covers of generators, air compressors and other powered mechanical equipment shall be closed, and equipment placed as far away from residential areas as possible</li> </ul>
	Water Quality	<ul style="list-style-type: none"> <li>(a) The site will establish appropriate erosion and sediment control measures such as e.g. hay bales and / or silt fences to prevent sediment from moving off site and causing excessive turbidity in nearby streams and rivers.</li> </ul>
	Waste management	<ul style="list-style-type: none"> <li>(a) Waste collection and disposal pathways and sites will be identified for all major waste types expected from demolition and construction activities.</li> <li>(b) Mineral construction and demolition wastes will be separated from general refuse, organic, liquid and chemical wastes by on-site sorting and stored in appropriate containers.</li> <li>(c) Construction waste will be collected and disposed properly by licensed collectors</li> <li>(d) The records of waste disposal will be maintained as proof for proper management as designed.</li> <li>(e) Whenever feasible the contractor will reuse and recycle appropriate and viable materials (except asbestos)</li> </ul>
Traffic and Pedestrian Safety	Direct or indirect hazards to public traffic and pedestrians by construction activities	<ul style="list-style-type: none"> <li>(a) In compliance with national regulations the contractor will insure that the construction site is properly secured and construction related traffic regulated. This includes but is not limited to <ul style="list-style-type: none"> <li>▪ Signposting, warning signs, barriers and traffic diversions: site will be clearly visible and the public warned of all potential hazards</li> <li>▪ Traffic management system and staff training, especially for site access and near-site heavy traffic. Provision of safe passages and crossings for pedestrians where construction traffic interferes.</li> <li>▪ Adjustment of working hours to local traffic patterns, e.g. avoiding major transport activities during rush hours or times of livestock movement</li> <li>▪ Active traffic management by trained and visible staff at the site, if required for safe and convenient passage for the public.</li> <li>▪ Ensuring safe and continuous access to office facilities, shops and residences during renovation activities, if the buildings stay open for the public.</li> </ul> </li> </ul>

**Part E: Environmental Monitoring Plan**

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
<b>CONSTRUCTION PHASE</b>						
Supply with construction materials	Purchase of construction materials from the officially registered suppliers	In the supplier's office or warehouse	Verification of documents	During conclusion of the supply contracts	To ensure technical reliability and safety of infrastructure	MDF, Construction supervisor
Transportation of construction materials and waste Movement of construction machinery	Technical condition of vehicles and machinery Confinement and protection of truck loads with lining Respect of the established hours and routes of transportation	Construction site	Inspection	Unannounced inspections during work hours and beyond	Limit pollution of soil and air from emissions; Limit nuisance to local communities from noise and vibration; Minimize traffic disruption.	MDF, Construction supervisor, Traffic Police
Earth works	Temporary storage of excavated material in the pre-defined and agreed upon locations;  Backfilling of the excavated material and/or its disposal to the formally designated locations;  In case of chance finds immediate suspension of works, notification of the Ministry of Culture and Monument Protection, and resumption of works exclusively upon formal consent of the Ministry.	Construction site	Inspection	In the course of earth works	Prevent pollution of the construction site and its surroundings with construction waste; Prevent damage and loss of physical cultural resources	MDF, Construction supervisor

<b>Activity</b>	<b>What</b> (Is the parameter to be monitored?)	<b>Where</b> (Is the parameter to be monitored?)	<b>How</b> (Is the parameter to be monitored?)	<b>When</b> (Define the frequency / or continuous?)	<b>Why</b> (Is the parameter being monitored?)	<b>Who</b> (Is responsible for monitoring?)
Sourcing of inert material	<p>Purchase of material from the existing suppliers if feasible;</p> <p>Obtaining of extraction license by the works contract and strict compliance with the license conditions;</p> <p>Terracing of the borrow area, backfilling to the exploited areas of the borrow site, and landscape harmonization;</p> <p>Excavation of river gravel and sand from outside of the water stream, arrangement of protective barriers of gravel between excavation area and the water stream, and no entry of machinery into the water stream.</p>	Borrowing areas	<p>Inspection of documents</p> <p>Inspection of works</p>	In the course of material extraction	<p>Limiting erosion of slopes and degradation of ecosystems and landscapes;</p> <p>Limiting erosion of river banks, water pollution with suspended particles and disruption of aquatic life.</p>	MDF, Construction supervisor
Generation of construction waste	<p>Temporary storage of construction waste in especially allocated areas;</p> <p>Timely disposal of waste to the formally designated locations</p>	Construction site; Waste disposal site	Inspection	Periodically during construction and upon complaints	Prevent pollution of the construction site and nearby area with solid waste	MDF, Construction supervisor
Traffic disruption and limitation of pedestrian access	<p>Installation of traffic limitation/diversion signage;</p> <p>Storage of construction materials and temporary placement of construction waste in a way preventing congestion of access roads</p>	At and around the construction site	Inspection	In the course of construction works	Prevent traffic accidents; Limit nuisance to local residents	MDF, Construction supervisor

<b>Activity</b>	<b>What</b> (Is the parameter to be monitored?)	<b>Where</b> (Is the parameter to be monitored?)	<b>How</b> (Is the parameter to be monitored?)	<b>When</b> (Define the frequency / or continuous?)	<b>Why</b> (Is the parameter being monitored?)	<b>Who</b> (Is responsible for monitoring?)
Workers' health and safety	Provision of uniforms and safety gear to workers;  Informing of workers and personnel on the personal safety rules and instructions for operating machinery/equipment, and strict compliance with these rules/instructions	Construction site	Inspection	Unannounced inspections in the course of work	Limit occurrence of on-the-job accidents and emergencies	MDF, Construction supervisor
<b>OPERATION PHASE</b>						
Technical maintenance of illumination infrastructure	Good technical condition of wires and other electric equipment	Illuminated streets	Inspection	Throughout operation of the system	Prevent accidents related to people's exposure to power sources	Telavi municipality
Disruption of traffic and pedestrian access during maintenance works	Scheduling of maintenance works in Akhmeta-Telavi-Bakurtsikhe road at less busy hours and proper signage of maintenance area	rehabilitated road and infrastructure	Inspection	Throughout operation of the site	Minimize nuisance to local residents	Telavi municipality

Attachment 1

Letter from Road Department of Georgia



საპარტვიზო რეგიონული განვითარებისა და ინფრასტრუქტურის სამინისტრო  
საპარტვიზო საავტომობილო გზების დეპარტამენტი

N 2-03/6948  
15/06/2018

6948-2-03-2-201806151052



საქციო საზოგადოება "ენერჯი-პრო ჯორჯია"-ს განვითარების  
მენეჯერს ბატონ ზედნეც ვესელს

ასლი: შ.პ.ს „კუჩაშენი 2005“-ის დირექტორს  
ბატონ ტარიელ ლასაშვილს

ასლი: უცხოური საქარმის ფილიალს „სს ინსტიტუტი იკპ.  
საქციო საზოგადოება სამოქალაქო მშენებლობის  
კვლევებისა და განვითარების საკომპლექსო“

საქართველოს საავტომობილო გზების დეპარტამენტი, ითვალისწინებს რა საქციო საზოგადოება "ენერჯი-პრო ჯორჯია"-ს №2244308 31.05.2018 წ. მიმართვას, არ არის წინააღმდეგი თელავის მუნიციპალიტეტის სოფ. წინანდლის მიმდებარე ტერიტორიაზე, არსებული შპს „წინანდლის მამულების“ კუთვნილი ობიექტის (ს/კ 53.03.39.061) გარე ელექტრომომარაგების ქსელში ჩართვისათვის, შედასახელმწიფობრივი მნიშვნელობის ახმეტა-თელავი-ბაკურიანის საავტომობილო გზის კმ37+3478-კმ37+7898 მონაკვეთზე, ღერძიდან მარჯვენა მხარეს, ახალი 10 კვ ძაბვის საკაბელო ელ.გადამცემი ხაზის გატარებისათვის, გაიჭრას ტრანშეა და წესით, და განხორციელდეს საგალი ნაწილის კანონი გადაკვეთა დახურული წესით შემდეგი ტექნიკური პირობების დაცვით:

1. 10 კვ ძაბვის ელ.გადამცემი საკაბელო ხაზის გატარებისათვის, გაიჭრას ტრანშეა 0.80-1.8 სიღრმით, ს/გზის ღერძიდან მარჯვენა მხარეს, ს/გზის ელემენტების (ვერდულის / საორიენტაციო ნიშნების / გარეგანათების დგარების / თვალამრიდის / ტროტუარის / კიუვეტის / ყრილის მარის) ფარგლებს გარეთ მაქსიმალური დამორებით, წარმოდგენილი დანართის სტემის შესაბამისად, ს/გზო ინფრასტრუქტურის, მიმდებარე ლანდშაფტისა და ადგილზე არსებული სხვა კომუნიკაციების ელემენტების დაზიანების გარეშე.

2. ტრანშეაში კაბელის გარსაგმი მილის მოწყობისას, თხრილის ჭედა ნაწილი უნდა შეიქმნოს ჭემა-ხრების ფენით (h=15სმ), ზედა – თხრილიდან ამოღებული გრუნტის უკუჩაყრით, თხრილის შემავსებელი მასალა უნდა დაიტკეპნოს 15-20 სმ სისქის ფენებად. კაბელის ტრასირების ზოლში ლანდშაფტის ელემენტები ადგილობრივი უნდა იქნეს პირვანდელის ანალოგიურ მდგომარეობაში.

0160, თბილისი, ად. კახიკის გამზ. N62, ტელ: (+995 32) 2376 286, ფაქსი (+995 32) 2376 286  
ელ-ფოსტა: [info@georoad.ge](mailto:info@georoad.ge)

3. საკაბელო ხაზით სავალი ნაწილის განივი გადაკვეთა გახორციელდეს დახურული წესით (პორიზირებული ზურღის/გრუნტის გამოჭირების მეთოდით). კომუნიკაციის გარსები მილის ზედა მახვილის ჩაღრმავებამ ასფალტ-ბეტონის საშისის ზედაპირიდან უნდა შეადგინოს 0,8-1,0 მ. მიწის ვაკისის განივად გადაკვეთის სამუშაოები უნდა ჩატარდეს მიმდებარე ლანდშაფტისა და ადგილზე არსებული სხვა კომუნიკაციების ელემენტების დაზიანების გარეშე.

4. საკაბელო ელ-გადამცემი ხაზის ტრანშეის გაჭრის და გადაკვეთის ადგილები წინასწარ, სამუშაოების დაწყებამდე, უნდა დაზუსტდეს, სავალი მოვლა-შენახვის სამუშაოების შემსრულებელი კონტრაქტორი ორგანიზაციის - შ.პ.ს. „გზამშენი 2005“-ის და უცხოური საწარმოს ფილიალის „სს ინსტიტუტი იგ.ს. საექიო საზოგადოება სამოქალაქო მშენებლობის კვლევებისა და განვითარების საკითხებში“ წარმომადგენლებთან ერთად.

5. სამშენებლო-სამონტაჟო სამუშაოების მიმდინარეობისას უზრუნველყოფილი უნდა იყოს სატრანსპორტო ნაკადების შეუფერხებელი მიმართვა. საჭიროების შემთხვევაში სატრფილოს შინაგან საქმეთა სამინისტროს შესაბამის ქვედანაყოფთან შეთანხმებით უნდა დაიდგას შესაბამისი გამაფრთხილებელი საგზაო ნიშნები.

6. ელ-გადამცემი ხაზის სამშენებლო-სამონტაჟო სამუშაოების შესასრულებლად სავალი ნაწილზე და გვერდულზე მუხლუხა მუქანობების გადაადგილება კატეგორიულად იკრძალება. სამონტაჟო სამუშაოების მიმდინარეობისას აკრძალულია სააგრომობილო გზის სავალი ნაწილზე და/ან გვერდულზე საშენი მასალის დასაწყობება, სამშენებლო ნარჩენების და სხვ. დაყრა, ასევე ავტოტრანსპორტის გატრეხა და დგომა. ელ-გადამცემი ხაზის სამშენებლო-სამონტაჟო სამუშაოების დასრულებისთანავე (ეს იქნება ტრანშეა/დგარების ფუნდამენტები ან სხვა) მიწის სამუშაოებიდან დაჩრდილი ზედმეტი გრუნტი, ან სხვა სამშენებლო ნარჩენები უნდა იქნეს გატანილი ნაყარში, ადგილობრივი თვითმმართველობის ორგანიზებთან შეთანხმებულ ადგილზე.

7. სამუშაოების წარმოებისას სააგრომობილო გზის და/ან მიმდებარე ლანდშაფტური ელემენტების დაზიანების შემთხვევაში, სამონტაჟო სამუშაოების დამთავრების შემდეგ უნდა მოხდეს მათი მოწყვანა პირვანდელ მდგომარეობაში, სამუშაოს მწარმოებელი ორგანიზაციის მალეხითა და დამკვეთის სახსრებით.

8. სამშენებლო-სამონტაჟო სამუშაოების დაწყების და დამთავრების გრაფიკები (დრო და ხანგრძლივობა) შეთანხმებული უნდა იქნეს შ.პ.ს. „გზამშენი 2005“-თან და სატრფილოს შინაგან საქმეთა სამინისტროს შესაბამის ქვედანაყოფთან.

9. სააგრომობილო გზის იმ მონაკვეთის განთვების ზოლში, რომელიც ელ-გადამცემი ხაზის ტრასასთან შეხებაშია, საგზაო სამუშაოების შესრულებისას, თუ ამას საჭიროება მოითხოვს, კომუნიკაციის მგატრონე ვალდებულია სატრფილოს სააგრომობილო გზების დეპარტამენტის პირველივე მოთხოვნისთანავე, თავისი სახსრებით (დეპარტამენტის მხრიდან ყოველგვარი ანაზღაურების გარეშე) მოახდინოს კომუნიკაციის დემონტაჟი და გადატანა სხვა ადგილზე საგზაო სამუშაოების წარმოებისას (შეთანხმებული ტექნიკური პირობების დარღვევით გატარებული) ე.გ. ხაზის დაზიანების შემთხვევაში, სააგრომობილო გზების დეპარტამენტი პასუხს არ აცხებს. დაზიანება უნდა აღმოთვებრას კომუნიკაციის მგატრონის მალეხითა და სახსრებით.

10. ზემოთ აღნიშნული ტექნიკური პირობების შესრულებაზე საერთო კონტროლი ვეალება სატრფილოს სააგრომობილო გზების დეპარტამენტის სააგრომობილო გზების მიმდინარე და პერიოდული შეკეთების სამუშაოების კონტროლისა და მონიტორინგის სამსახურს, შ.პ.ს. „გზამშენი 2005“-ს და უცხოური საწარმოს ფილიალს „სს ინსტიტუტი იგ.ს. საექიო საზოგადოება სამოქალაქო მშენებლობის კვლევებისა და განვითარების საკითხებში“.



11. ზემოთ ჩამოთვლილი პირობების დარღვევის შემთხვევაში, საქართველოს საგარეო ურთიერთობების დეპარტამენტი იტოვებს უფლებას იმოქმედოს საქართველოს კანონმდებლობით დადგენილი წესის შესაბამისად.

ნუნუარ გახვიანი



დეპარტამენტის თანდამდგომარის მოადგილე