



**Sub-Project: Restoration and Internal Repairing Works in Train
Station and Local Self Government Building, and
Restoration of Small Size Pedestrian Bridges in
Tskaltubo**

**Environmental Screening and
Environmental Management Plan**

**WORLD BANK (WB) FINANCED
SECOND REGIONAL DEVELOPMENT PROJECT**

Environmental Screening and Classification

The subproject (SP) site is located in West Georgia, Imereti Region, in town Tskaltubo municipality area, at 250 km distance westward to Tbilisi city. The site is accessible via Tbilisi-Kutaisi-Tskaltubo connecting motor road.

The project envisages:

- Rehabilitation of the façade and interior of Sakrebulo building (former police building located in the center of Tskaltubo);
- Rehabilitation of the Railway Station building and arrangement of the Resort Management Office on the I floor;
- Rehabilitation of the fountain located in the square in front of the railway station;
- Rehabilitation of ten (10) small pedestrian bridges (#1; #2; #3; #4; #5; #6; #8; #9; #10; #11) located in the central park area. Bridges are located across the canals of the central park.

(A) IMPACT IDENTIFICATION

Has the subproject a tangible impact on the environment?	The SP has tangible positive social impact.
What are the significant beneficial and adverse environmental effects of the subproject?	<p>The SP has a long term positive social impact through the improvement of living conditions of the local population. Upgrade of the visual appearance of the town will improve quality of life and optimize the social and economic development.</p> <p>The expected negative environmental and social impacts are likely to be short term and typical for small to medium scale rehabilitation works: noise, dust, vibration, and emissions from the operation of construction machinery; generation of construction waste; disruption of traffic and pedestrian access.</p>
Does the subproject have any significant potential impact on the local or affected communities?	<p>No new land take and resettlement are expected. The long term positive social impact will be beneficial.</p> <p>Temporary positive impacts include short-term employment of local population in construction activities and increased earnings in services in the vicinity of the construction sites.</p> <p>The long term impact will be beneficial: improvement of local population’s living conditions and growth of tourist flow, attraction of private investment in tourism, and employment opportunities for local population.</p>

	Negative impacts will be short term and limited to the construction site. They are related to the possible disturbance described above.
What impact has the subproject on the human health?	<p>The long term impact of the improved visual side of the town will be beneficial for the residents and guests of Tskaltubo.</p> <p>Minor negative impacts are related to dust, emissions, noise and vibration during construction period.</p>

(B) MITIGATION MEASURES

What alternatives to the subproject design have been considered and what mitigation measures are proposed?	<p>Given that the SP envisages rehabilitation of the existing infrastructure, no alternatives have been considered.</p> <p>The expected negative impacts of the construction phase can be easily mitigated by demarcation of the construction site, traffic management, good maintenance of the construction machinery, observance of the established working hours, and well organized disposal of waste to the formally agreed sites.</p>
What lessons from the previous similar subprojects have been incorporated into the project design?	MDF have wide experience of implementation of medium and large scale buildings rehabilitation and construction projects financed by various donor organizations. Based on lessons learned from previous similar projects, details of the rehabilitation works, as well as drawings have been specified carefully to ensure preservation of the original architectural style of the railway station building and bridges.
Have concerned communities been involved and have their interests and knowledge been adequately taken into consideration in subproject preparation?	<p>Tskaltuboi population was informed about the upcoming urban regeneration plans in a meeting held in Tskaltubo Governor's office in town Tskaltubo (05.06.2012) and generated positive reaction of the beneficiary community.</p> <p>Draft EMP was disclosed on the web-site of MDF. Hard copies of the document was available at the MDF and Tskaltubo municipality governance. Draft EMP was discussed on the public consultation meeting on May 28, 2014.</p>

(D) CATEGORIZATION AND CONCLUSION

Based on the screening outcomes,

sub-project is classified as environmental Category

A	<input type="checkbox"/>
B	<input checked="" type="checkbox"/>
C	<input type="checkbox"/>

Conclusion of the environmental screening:

1. Sub-project is declined
2. Sub-project is accepted

If accepted, and based on risk assessment, subproject preparation requires:

- Completion of the Environmental Management Checklist for Small Construction and Rehabilitation Activities
- Environmental Review, including development of Environmental Management Plan

Social and Cultural Resource Screening of SP

Social safeguards screening information		Yes	No
1	Is the information related to the affiliation and ownership status of the subproject site available and verifiable? (The screening cannot be completed until this is available)	✓	
2	Will the project reduce other people’s access to their economic resources, such as land, pasture, water, public services or other resources that they depend on?		✓
3	Will the project result in resettlement of individuals or families or require the acquisition of land (public or private, temporarily or permanently) for its development?		✓
4	Will the project result in the temporary or permanent loss of crops, fruit trees and Household infra-structure (such as granaries, outside toilets and kitchens, etc.)?		✓
If answer to any above question (except question 1) is “Yes”, then OP/BP 4.12 Involuntary Resettlement is applicable and mitigation measures should follow this OP/BP 4.12 and the Resettlement Policy Framework			
Cultural resources safeguard screening information		Yes	No
5	Will the project require excavation near any historical, archaeological or cultural heritage site?		✓
If answer to question 5 is “Yes”, then OP/BP 4.11 Physical Cultural Resources is applicable and possible chance finds must be handled in accordance with OP/BP and relevant procedures provided in the Environmental Management Framework .			

Environmental Management Plan (EMP)

PART A: GENERAL PROJECT AND SITE INFORMATION

INSTITUTIONAL & ADMINISTRATIVE	
Country	Georgia
Subproject title	Restoration and Internal Repairing Works in Train Station and Local Self Government (LSG) Building and Restoration of Small Size Pedestrian Bridges in Tskaltubo
Scope of subproject and activity	<p>The subproject (SP) site is located in West Georgia, Imereti Region, in town Tskaltubo municipality area, at 250 km distance westward to Tbilisi city. The site is accessible via Tbilisi-Kutaisi-Tskaltubo connecting motor road.</p> <p>The project envisages:</p> <ul style="list-style-type: none"> – Rehabilitation of the façade and interior of Sakrebulo building (former police building located in the center of Tskaltubo); – Rehabilitation of the Railway Station building and arrangement of the Resort Management Office on the first floor; – Rehabilitation of the fountain located in the square in front of the railway station; – Rehabilitation of ten (10) small pedestrian bridges (#1; #2; #3; #4; #5; #6; #8; #9; #10; #11) located in the central park area. Bridges are located across the canals of the central park. • <u>Rehabilitation of Sakrebulo building</u> – The area of the building on the ground is 975.4 m². This is the 2 levels building (height 9,2m). The project envisages reconstruction of the façade and roof, in particular, replacement of the existing tin roof with tile. Electricity, water and gas for heating will be provided from the municipal water supply, electricity and gas supply systems. Sewerage network will be connected to the existing municipal sewerage system. • <u>Rehabilitation of Railway Station building</u> – The area of the building on the ground is 1104.32 m². This is the 2 levels building (height 12 m). The building was constructed in the 30-ies of the past century. Its original architectural style is well preserved. The building is interesting from architectural-artistic viewpoint. Conservation of all decorative forms will be indispensably taken into consideration during the building rehabilitation process. The subproject envisages the following reconstruction works: cleaning of the façade stone finish and replacement of the damaged stonework; restoration of the wooden door-windows; arrangement of the new roofing with sheet tin; arrangement of the interior floors; finishing of the outdoor terraces and stairway with natural stone; installation of the street lamps; Electricity, water and gas for heating will be provided from the municipal water supply, electricity and gas supply systems. Sewerage network will be connected to the existing municipal sewerage system. • <u>Reconstruction of the fountain in front of the Railway Station</u> – the subproject envisages reconstruction of the round-shaped fountain with

decorative pool in the square located in front of the Railway Station. The water from the fountain will be discharged to the central drain system. Water for the fountain will be available from the municipal water supply system.

- Rehabilitation of ten (10) pedestrian bridges. Bridges are located across the canals of the Central Park.

Bridge # 1 - The existing bridge is a cast-in-situ r/c structure. The project envisages facing of the brims with basalt plates. Paving of the pavement with cobblestone; arrangement of the decorative metal handrails.

Bridge #2 - This bridge is preserved in its initial state, though on the footpaths the curbs will be raised, the damaged banisters will be rehabilitated, decorative details between the columns will be restored, footings will be strengthened. The new bridge paving will be laid.

Bridge #3 (the chain bridge) - The existing bridge is located in the vicinity of the Bath #6, at the park exit; it is in the poor state. The project envisages installation of decorative r/c posts and curbs, installation of concrete walls between the posts. The posts and walls will be faced with natural stone tiles. Metal chain will be arranged between the posts. The bridge pavement will be finished with the natural stone tiles, decorative flower pots will be arranged on the concrete posts.

Bridge # 4 - The project envisages strengthening of the existing bridge, arrangement of handrails by using travertine, finishing of the bridge pavement by using travertine chips, arrangement of the flower pots on the handrails.

Bridges #5 - Physical condition of the structures is as follows: on the bridge the double tee beams and steel paving are corroded, concrete footing is damaged. The structures are not valuable from architectural or artistic viewpoint. The project envisages the following reconstruction works: Handling, de-rusting and anticorrosive treatment of steel double tee beams; Anticorrosive treatment of the paving of the bridges, designing of the ornamental elements; Structural strengthening of the footings.

Bridge # 6 - The existing bridge is a cast-in-situ r/c structure. The project envisages extension of the bridge parapets, facing of the brims and parapets with natural stone, finishing of the arch with brickwork, arrangement of the decorative metal handrails and paving of the pavement with basalt plates.

Bridge #8 - The bridge is similar in terms of architectural-artistic and engineering solutions. Bridges is arranged by using steel double tee beams, and iron plate is used for paving. Reinforced concrete plate is used for paving. Physical condition of the structures is as follows: on the bridge double tee beams and steel paving are corroded, concrete footing is damaged. The structures are not valuable from architectural or artistic viewpoint. The project envisages the following reconstruction works: Handling, de-rusting and anticorrosive treatment of steel double tee beams; Anticorrosive treatment of the paving of the bridge, designing of the ornamental elements; Structural strengthening of the footings.

Bridge # 9 (with the belvedere) - This bridge is located in front of the Gamgeoba building, at the park exit, it is in a poor state. The project envisages arrangement of the metal bridge – belvedere, with the fin cupola abutting on the metal decorative

	<p>posts. The belvedere’s roofing will be arranged by using colored galvanized sheets, and decorative elements. Decorative stone posts will be installed; handrails will be arranged with decorative metal elements. The stairs, steps, platforms, handrails and pavement will be faced with natural stone.</p> <p>Bridge #10- The span of the bridge is installed on the double tee beams; reinforced concrete plate is used for paving. The iron beams are corroded, the road concrete paving damaged and deteriorated, concrete footing is damaged. The structures are not valuable from architectural or artistic viewpoint. The project envisages the following reconstruction works: Handling, de-rusting and anticorrosive treatment of steel double tee beams; Structural strengthening of the footings.</p> <p>Bridge # 11 - This bridge is preserved in its initial state, though it is badly damaged. The project envisages strengthening of the bridge with r/c and metal, rehabilitation-restoration of the banisters and handrails; Restoration of the decorative details between the banisters, posts, footings and stairs, installation of the bridge.</p> <p>There are no hazardous geological processes observed or expected on the construction site and its adjacent area. It is located in the area with acceptable engineering-geological conditions. The bridges are made of reinforced concrete structures.</p>		
<p>Institutional arrangements WB</p>	<p>Project Team Leader Ahmed Eiweida</p>	<p>Safeguard Supervision Darejan Kapanadze</p>	
<p>Implementation arrangements Borrower</p>	<p>Implementing Entity: Municipal Development Fund of Georgia</p>	<p>Local Counterpart Supervision Technical Supervisor Consulting Firm: EptisaServicios de Ingenieria S.L. Spain</p>	<p>Works Contractor JV Java Ltd and Temur Albeqioni I/E</p>
<p>SITE DESCRIPTION</p>			
<p>Name of site</p>	<p>Town Tskaltubo</p>		
<p>Describe site location</p>	<p>The subproject site is located in western Georgia, Imereti Region, in Tskaltubo municipality. Access to the construction sites from Tbilisi is possible through Tbilisi-Kutaisi-Tskaltubo moto way and distance from Tbilisi is approximately 250 km.</p>	<p>Attachement 1: Site Map Attachement 2 : Photos of the SP sites Attachement 3 : Cadastral Information Attachement 4 : Agreements / Licenses / Permits</p>	
<p>Who owns the land?</p>	<p>Sakrebulo building is located on the state owned land</p> <p>Owners of the land plot on which Railway Station is located are Tskaltubo Municipality and Railway Property Management Ltd. First floor of the building</p>		

	<p>belongs to the Tskaltubo Municipality and owner of the second floor is Railway Property Management Ltd.</p>
<p>Description of geographic, physical, biological, geological, hydrographic and socio-economic context</p>	<p>Tskaltubo is the town located in Western Georgia, Imereti Region.</p> <p>Tskaltubo - the town in Georgia, an administrative center of Tskaltubo Municipality is located on the bank of the river Tskaltubostskali, at 120 m altitude above the sea level. It was established as the town in 1959 with the population of 16,8 thousand (as of 2002). It is well known as the balneotherapeutic health resort. Tskaltubo is located at 10 km distance from Kutaisi, and at 250 km distance from the Tbilisi City.</p> <p>According to the geotechnical zoning, the survey area is within the bounds of the Transcaucasian intermontane plain western molassic submersion zone (the Rioni intermontane trough).</p> <p>Tskaltubo is rich with hydro resources, the main artery of which is the river Rioni with its tributaries – rivers Tskaltubo and Gubistskali.</p> <p>Ground waters play immense role in formation of the engineering-geological conditions of the survey area. Here several aqueous horizons and complexes are distinguished.</p> <p>Tskaltubo is a resort, with focus on balneotherapy for circulatory, nervous, musculo-skeletal, gynaecological and skin diseases, but since the 1970s its repertoire has included "speleotherapy", in which the cool dust-free environment of local caves is said to benefit pulmonary diseases (including bronchial asthma).</p> <p>Number of the Tskaltubo Municipality population as of 2002-2006 is rather stable, it has not significantly decreased, just by 0.9%, and according to the available data amounts to 71381 (females - 37696; males -34193).</p> <p>By economic activity, major part of the employed population is occupied in the following sectors: agriculture, hunting and forestry (87.8%). In general, the number of population employed during the period of 2002-2006 has negligibly increased.</p> <p>Buildings of the railway station and sakrebulo are located in the transformed urban landscapes near the Central park of Tskaltubo. Bridges are located across the canals of the central park.</p>
<p>Locations and distance for material sourcing, especially aggregates, water, stones?</p>	<p>Average distance of transportation of local construction materials will be around 20 km.</p> <p>Water and power supply will be available at the construction site from the municipal water and power supply systems.</p> <p>Some of excavated material will be backfilled and some additional material will be delivered from the licensed borrowing sites – estimated distance 5-10 km.</p> <p>Construction waste will be disposed at Kutaisi municipal landfill.</p>
<p>LEGISLATION</p>	

<p>Identify national & local legislation & permits that apply to project activity</p>	<p>The subproject has been classified as low risk Category B according to the WB policies and the EMF. Tskaltubo municipal authority approved the subproject.</p> <p>Georgian legislation does not require any type of environmental review, approval, or permitting for the subproject. Though according to the national regulatory system,</p> <ul style="list-style-type: none"> (i) construction materials must be obtained from licensed providers, (ii) if contractor wishes to open quarries or extract material from river bed (rather than purchasing these materials from other providers), then the contractor must obtain licenses for extraction, (iii) if contractor wishes to operate own asphalt or concrete plant (rather than purchasing these materials from other providers), then the contractor must obtain an environmental permit with an established ceiling of pollutant concentrations in emissions and to prepare technical report on inventory of atmospheric air pollution stationary source and agree with the Ministry of Environment and Natural Resources Protection (MoENRP); (iv) Construction waste must be disposed on the nearest municipal landfill in accordance with written agreement with the Solid Waste Management Company of Georgia Ltd. under the Ministry of Regional Development and Infrastructure. <p>GOST and SNIP norms must be adhered.</p>
PUBLIC CONSULTATION	
<p>Identify when / where the public consultation process took place</p>	<p>Tskaltubo population was informed about the upcoming urban regeneration plans in a meeting held in Tskaltubo Governor’s office in Tskaltubo (05.06.2012) and generated positive reaction of the beneficiary community.</p> <p>Draft EMP was disclosed on the web-site of MDF. Hard copies of the document was available at the MDF and Tskaltubo Municipality.</p> <p>Draft EMP was discussed on the public consultation meeting on May 28, 2014.</p>

PART B: SAFEGUARDS INFORMATION

ENVIRONMENTAL /SOCIAL SCREENING			
	Activity/Issue	Status	Triggered Actions
Will the site activity include/involve any of the following?	A. Building rehabilitation	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	See Section A below
	B. New construction	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section A below
	C. Individual wastewater treatment system	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section B below
	D. Historic building(s) and districts	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section C below
	E. Acquisition of land ¹	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section D below
	F. Hazardous or toxic materials ²	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section E below
	G. Impacts on forests and/or protected areas	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section F below
	H. Handling / management of medical waste	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See Section G below
	I. Traffic and Pedestrian Safety	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	See Section H below

¹ Land acquisitions includes displacement of people, change of livelihood encroachment on private property this is to land that is purchased/transferred and affects people who are living and/or squatters and/or operate a business (kiosks) on land that is being acquired.

² Toxic / hazardous material includes but is not limited to asbestos, toxic paints, noxious solvents, removal of lead paint, etc.

PART C: MITIGATION MEASURES

ACTIVITY	PARAMETER	MITIGATION MEASURES CHECKLIST
General Conditions	Notification and Worker Safety	<ul style="list-style-type: none"> (a) The local construction and environment inspectorates and communities have been notified of upcoming activities (b) The public has been notified of the works through appropriate notification in the media and/or at publicly accessible sites (including the site of the works) (c) All legally required permits have been acquired for construction and/or rehabilitation (d) The Contractor formally agrees that all work will be carried out in a safe and disciplined manner designed to minimize impacts on neighboring residents and environment. (e) Workers' PPE will comply with international good practice (always hardhats, as needed masks and safety glasses, harnesses and safety boots) (f) Appropriate signposting of the sites will inform workers of key rules and regulations to follow.
General Rehabilitation and /or Construction Activities	Air Quality	<ul style="list-style-type: none"> (a) During interior demolition debris-chutes shall be used above the first floor (b) Demolition debris shall be kept in controlled area and sprayed with water mist to reduce debris dust (c) During pneumatic drilling/wall destruction dust shall be suppressed by ongoing water spraying and/or installing dust screen enclosures at site (d) The surrounding environment (sidewalks, roads) shall be kept free of debris to minimize dust (e) There will be no open burning of construction / waste material at the site (f) There will be no excessive idling of construction vehicles at sites (g) Truck loads should be confinement and protected with lining.
	Noise	<ul style="list-style-type: none"> (a) Construction noise will be limited to restricted times agreed with local municipality; (b) During operations the engine covers of generators, air compressors and other powered mechanical equipment shall be closed, and equipment placed as far away from residential areas as possible (c) The machinery should move only along the preliminarily agreed route; (d) The maximum allowed speed should be restricted; (e) Proper technical control and maintenance practices of the machinery should be applied; (f) No-load operations of the vehicles and heavy machinery are not allowed. Proper mufflers will be used on machinery.
	Water Quality	<ul style="list-style-type: none"> (a) Contractor will be required to organize and cover material storage areas. The material storage sites should be protected from washing out during heavy rain falls and flooding through covering by impermeable materials Appropriate erosion and sediment control measures will be established such as e.g. hay bales and / or silt fences to prevent sediment from moving off site and causing excessive turbidity in nearby streams and rivers; (b) Contractor will plan all excavations, topsoil and subsoil storage so as to reduce to a minimum any runoff; (c) Revision of vehicles will be required to ensure that there is no leakage of fuel and lubricating materials. All machinery will be maintained and operated such that all leaks and spills of materials will be minimised. Daily plant checks (Vehicle Maintenance Procedure) will be undertaken to ensure no leaks or other problems are apparent. Vehicle maintenance, cleaning, degreasing etc will be undertaken in designated areas, of hard-standing, not over made ground. Maintenance points will not be located within 50m of any watercourse;

		<p>(d) Lubricants, fuel and solvents should be stored and used for servicing machinery exclusively in the designated sites, with adequate lining of the ground and confinement of possible operation and emergency spills. Spill containment materials (sorbents, sand, sawing, chips etc.) should be available on construction site;</p> <p>(e) Wet cement and/or concrete will not be allowed to enter any watercourse, pond or ditch.</p> <p>(f) Works near the watercourses: Contractor shall ensure proper handling of paints materials, oil and lubricants to avoid any spillage of them into the water. It is not advised to paint the metal railings with the sprayer. Storage of potentially polluting materials within 50 m of watercourses will be prohibited. Materials used for road/bridge rehabilitation and waste should not be allowed to dump into the dry gorge.</p>
	Waste management	<p>(a) Waste collection and disposal pathways and sites will be identified for all major waste types expected from demolition and construction activities.</p> <p>(b) Mineral construction and demolition wastes will be separated from general refuse, organic, liquid and chemical wastes by on-site sorting and stored in appropriate containers.</p> <p>(c) Construction waste will be collected and disposed properly by licensed collectors</p> <p>(d) The records of waste disposal will be maintained as proof for proper management as designed.</p> <p>(e) Whenever feasible the contractor will reuse and recycle appropriate and viable materials (except asbestos)</p>
	Material supply	<p>a) Use existing plants, quarries or borrow pits that have appropriate official approval or valid operating license.</p> <p>b) Obtain licenses for any new quarries and/or borrowing areas if their operation is required;</p> <p>c) Reinstate used sections of quarries and/or borrowing areas as extraction proceeds on or properly close quarries if extraction completed and license expired;</p> <p>d) Haul materials in off peak traffic hours;</p> <p>e) Place speed regulating, diverting, and warning signs for traffic as appropriate.</p>
Traffic and Pedestrian Safety	Direct or indirect hazards to public traffic and pedestrians by construction activities	<p>(a) In compliance with national regulations the contractor will insure that the construction site is properly secured and construction related traffic regulated. This includes but is not limited to</p> <ul style="list-style-type: none"> ▪ Signposting, warning signs, barriers and traffic diversions: site will be clearly visible and the public warned of all potential hazards ▪ Traffic management system and staff training, especially for site access and near-site heavy traffic. Provision of safe passages and crossings for pedestrians where construction traffic interferes. ▪ Adjustment of working hours to local traffic patterns, e.g. avoiding major transport activities during rush hours or times of livestock movement ▪ Active traffic management by trained and visible staff at the site, if required for safe and convenient passage for the public. ▪ Ensuring safe and continuous access to office facilities, shops and residences during renovation activities, if the buildings stay open for the public.

PART D: MONITORING MANAGEMENT PLAN


Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
CONSTRUCTION PHASE						
Supply with construction materials	Purchase of construction materials from the officially registered suppliers	In the supplier's office or warehouse	Verification of documents	During conclusion of the supply contracts	To ensure technical reliability and safety of infrastructure	MDF, Construction supervisor
Transportation of construction materials and waste Movement of construction machinery	Technical condition of vehicles and machinery Confinement and protection of truck loads with lining Respect of the established hours and routes of transportation	Construction site	Inspection	Unannounced inspections during work hours and beyond	Limit pollution of soil and air from emissions; Limit nuisance to local communities from noise and vibration; Minimize traffic disruption.	MDF, Construction supervisor, Traffic Police

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
Earth works	<p>Temporary storage of excavated material in the pre-defined and agreed upon locations;</p> <p>Backfilling of the excavated material and/or its disposal to the formally designated locations;</p> <p>In case of chance finds immediate suspension of works, notification of the Ministry of Culture and Monument Protection, and resumption of works exclusively upon formal consent of the Ministry.</p>	Construction site	Inspection	In the course of earth works	<p>Prevent pollution of the construction site and its surroundings with construction waste;</p> <p>Prevent damage and loss of physical cultural resources</p>	MDF, Construction supervisor
Sourcing of inert material	<p>Purchase of material from the existing suppliers if feasible;</p> <p>Obtaining of extraction license by the works contract and strict compliance with the license conditions;</p> <p>Terracing of the borrow area, backfilling to the exploited areas of the borrow site, and landscape harmonization;</p> <p>Excavation of river gravel and sand from outside of the water stream, arrangement of protective barriers of gravel between excavation area and the water stream, and no entry of machinery into the water stream.</p>	Borrowing areas	<p>Inspection of documents</p> <p>Inspection of works</p>	In the course of material extraction	<p>Limiting erosion of slopes and degradation of ecosystems and landscapes;</p> <p>Limiting erosion of river banks, water pollution with suspended particles and disruption of aquatic life.</p>	MDF, Construction supervisor

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
Generation of construction waste	Temporary storage of construction waste in especially allocated areas; Timely disposal of waste to the formally designated locations	Construction site; Waste disposal site	Inspection	Periodically during construction and upon complaints	Prevent pollution of the construction site and nearby area with solid waste	MDF, Construction supervisor
Traffic disruption and limitation of pedestrian access	Installation of traffic limitation/diversion signage; Storage of construction materials and temporary placement of construction waste in a way preventing congestion of access roads	At and around the construction site	Inspection	In the course of construction works	Prevent traffic accidents; Limit nuisance to local residents	MDF, Construction supervisor
Workers' health and safety	Provision of uniforms and safety gear to workers; Informing of workers and personnel on the personal safety rules and instructions for operating machinery/equipment, and strict compliance with these rules/instructions	Construction site	Inspection	Unannounced inspections in the course of work	Limit occurrence of on-the-job accidents and emergencies	MDF, Construction supervisor
OPERATION PHASE						
Generation of waste from maintenance of restored places	Collection and regular disposal of household waste	Railway station and Sakrebulo building	Inspection	Throughout operation of the buildings	Prevent pollution of urban area with solid waste	Tskaltubo municipality
Maintenance of the rehabilitated fountain	Proper management of the system	Within the square	Inspection	Throughout operation	Prevent loss of the square's aesthetic value	Tskaltubo municipality

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
Disruption of traffic and pedestrian access during maintenance works	Scheduling of maintenance works in streets at less busy hours and proper signage of maintenance area	Sites of the restored buildings and bridges	Inspection	Throughout operation of the sites	Minimize nuisance to local residents	Tskaltubo Municipality

Attachment 1. Map of the SP site



Attachment 2. Photos of the SP sites

Railway station



Sakrebulo building

Fountain in front of the Train Station



Bridge #2

Bridge #4

Bridge #9



Bridge #11



Attachment 3: Record of the Public Consultation

Minutes

of Public Consultation Meeting

Draft Environmental Management Plan for the Restoration and Internal Repairing Works of Train Station and LSG Building and Restoration of Small Size Pedestrian Bridges in Tskaltubo

May, 28, 2014

Within the scope of Imereti regional development project public consultation on the Environmental Management Plans was held on May 28/2014 in town Tskaltubo at hotel "Prometheus" for the following sub projects:

1. Restoration of Theatre and Municipality Building in Tskaltubo;
2. Restoration and Internal Repairing Works of Train Station and LSG Building and Restoration of Small Size Pedestrian Bridges in Tskaltubo;
3. Rehabilitation of Pavement and Storm-water Drain System of Circle Road in Tskaltubo;
4. Rehabilitation of Roads, Foot Paths and Storm water Drain System of Central Park and Lake "Tsivi" in Tskaltubo.

Attendants:

1. Eka Suladze, Balneoservice;
2. Khatuna Maglakelidze, Ltd "Edelvais 2007";
3. O. Maglakelidze, Balneoservice;
4. Manana Kurtsikidze, NGO " Women information center";
5. Murtaz Kankadze, newspaper " AkhaliTskaltubo";
6. Mevlud Pailodze, Ltd " Progerss" Director;
7. Otar Chitaishvili , Resort and Tourism Management Center- Director;
8. Vano Rokva, Tskaltubo Municipality Sakrebulo, Head of Administration;
9. Gultamze Jimsheleishvili, Tskaltubo Municipality Gamgeoba, Senior specialist;
10. Tamaz Dzadzamia, Tskaltubo resort;
11. GuGuli Ckhaidze, Tskaltubo Municipality Gamgoba;
12. Pati Gagoshidze, Tskaltubo Municipality Gamgeoba;
13. Grigol Kurashvili, Tskaltubo Municipality Gamgeoba;
14. Zviad Khachapuridze, Tskaltubo Municipality Gamgeoba;
15. Varlam Tskhakaia Tskaltubo Municipality Gamgeoba;
16. Avtandil Gugava, Tskaltubo Municipality Gamgeoba;
17. Vakhtang Chirgadze, Tskaltubo Municipality Gamgeoba;
18. Teimuraz Pachulia, Tskaltubo Municipality Gamgeoba, Infrastructure Unit ;
19. Dimitri Sulaberidze, Tskaltubo Municipality Gamgeoba, Infrastructure Unit;
20. Ana Rukhadze , environmental safeguard specialist, MDF;
21. MerabS vanidze, specialist of West Georgia project monitoring unit, MDF;
22. Avtandil Gotsadze, specialist of West Georgia project monitoring unit, MDF;
23. Giorgi Mikeladze, program coordination specialist, MDF;
24. Mikhail Doiashvili, Eptisa, safety specialist;
25. Anzor Babunashvili, Eptisa, engineer.

Meeting was opened by M. Svanidze who introduced attendants with scheduled and ongoing projects within the scope of Imereti regional development project.

Ana Rukhadze presented environmental management plans for 4 SPs which commencement is foreseen in near future. A. Rukhadze discussed issues concerning scheduled works, environment and its eventual impact, mitigation measures, and contractor's environmental obligations. A. Rukhadze provided contact persons information who can be reached by the population in case of claims concerning social and environmental impacts.

The following questions were asked by the attendants:

Questions and remarks	Answers and comments
<i>What is the approximate period for sub projects implementation?</i>	Attendants were provided information concerning commencement and finalization of scheduled and ongoing projects.
<i>Are there any dust reduction measures foreseen? Watering of the road will be desirable in order to reduce dust.</i>	Explanation was provided that each environmental management plan includes dust reduction measures, including watering.
<i>SPs activity overlap resort season commencement. What kind of mitigation measures will be taken in order not to interference resort functioning?</i>	It was explained that EMP includes measures to reduce noise, also hard heavy machinery operation will be implemented only based on preliminary agreed schedule with municipality. Road signs, barriers will be arranged to ensure pedestrians safety and measures will be taken for dust reduction and proper management of the generated waste.
<i>On time finalization of works near resort zone must be paid particular attention, It is necessary to arrange access roads to healing bath, as well as to fill trenches.</i>	Works schedule for each SP will be reviewed in order to ensure prioritization of works which have particular importance for serving tourists. Operating healing baths adjacent territory will be irrigated for dust reduction purpose and warning signs and barriers will be arranged.

Minutes of the Meeting was prepared by Ana Rukhadze, Environmental Safeguards Specialist, MDF

May 29 /2014

იმერეთის რეგიონული განვითარების პროექტი

ქ. წყალტუბოში დაგეგმილი ქვეპროექტების გარემოსდაცვითი დოკუმენტაციის საჯარო განხილვა

28 მაისი, 2014, ქ

შეხვედრაზე დამსწრეთა რეგისტრაციის ფურცელი

	სახელი, გვარი	ორგანიზაცია	საკონტაქტო ინფორმაცია	ხელმოწერა
1.	ფეა სუქნაძე	სს. ბენდიონების	ხუცესის ქოჩი	ფ. სუქნაძე
2.	ხაყანი შიქოძე	ქ.ს. ექსპერტ ჯორჯია	ცხიქოძის ქ. 595-305-491	ხ. შიქოძე
3.	შვილაძე	ს.ს. შ.ბ.ი. იტალია	599-25-21-41	მ. შვილაძე
4.	მანუჩარ თვითი	მშენებლის შპს. სანთხეობა პ.თ. "ქიმიკ სანთხეობა" ს/მ.ს.ს.	568 27 74 47 manucharsviti@gmail.com	მ. მანუჩარ თვითი
5.	შვილაძე დინა	შპს "სანთხეობა-სანთხეობა" ს/მ.ს.ს.	(595) 753-263	შ. შვილაძე
6.	შვილაძე დინა	შ.ს.ს. "სანთხეობა-სანთხეობა"	599 310 610	დ. შვილაძე
7.	მანუჩარ თვითი	სანთხეობა ს/მ.ს.ს. სანთხეობა	სანთხეობა 595-95-90-70	მ. მანუჩარ თვითი

	80			
8.	306M ომეზი	კვლევაში მუშაობისას დაზარალებული	დაზარალებული დაზარალებული	
9.	ბიზნის განვითარება	ბიზნის განვითარება	ბი. ბი. ბი. ბი. ბი. 591-05-95-05	
10.	ბიზნის განვითარება	ბი. ბი. ბი. ბი. ბი. ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი. 591-15-14-85	
11.	ბიზნის განვითარება	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	
12.	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	
13.	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	595959622	
14.	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	591059300	
15.	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	5959593067	
16.	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	5-95 959625	
17.	ბი. ბი. ბი. ბი. ბი.	ბი. ბი. ბი. ბი. ბი.	591059016	

	საქმის აკრძალვა	პროცესის დასრულების თარიღი	2015 წლის 15 იანვარი	ი. შ.
18.	ბავშვების დასახლება	დასრულებულია	2015 წლის 15 იანვარი	ი. შ.
19.				
20.				



Attachment 3. Agreement on Waste disposal on Kutaisi landfill between `Java` Ltd and Solid Waste Management Company of Georgia Ltd. dated 07.11.2014 (valid until 31.12.2014)

მომსახურების ხელშეკრულება №118

07.11.2014წ

ქ. თბილისი
შ.პ.ს. „საქართველოს მკარი ნარჩენების მართვის კომპანია“, მისი დირექტორის გიორგი შუხოშვილის სახით, (შემდგომში წოდებული როგორც „შემსრულებელი“) ერთის მხრივ და შ.პ.ს. „ჯადა“ მისი დირექტორის გიორგი ჯავახიძის სახით, მეორის მხრივ, საქართველოს მოქმედი კანონმდებლობისა და საწარმოს წესდების მე-8 მუხლის მე-7 პუნქტის შესაბამისად, ურთიერთ შეთანხმების საფუძველზე დებენ ხელშეკრულებას შემდეგზე:

მუხლი 1. ხელშეკრულების საგანი

1.1 შემსრულებელი დამკვეთის მოთხოვნისა და შემსრულებელი ორგანიზაციის 2014 წლის 10 აპრილის №01-5/24 ბრძანებისა და 2014 წლის 08 ივლისის №8-ი ბრძანების საფუძველზე, ახორციელებს დაახლოებით 400 (ოთხასი) ტონა „სამშენებლო-ინერტული და მასთან გათანაბრებული ნარჩენის (მიწა, მიწანარევი, ინერტული მასალა და სხვა)“ განთავსების მომსახურებას, შემსრულებლის ბალანსზე რიცხული ქ ქუთაისის მკარი საყოფაცხოვრებო ნარჩენების პოლიგონზე (შემდგომში „მომსახურება“).

მუხლი 2. ხელშეკრულების პირობები

2.1 შემსრულებელი ვალდებულია დროულად და ხარისხიანად მოემსახუროს დამკვეთს და უზრუნველყოს „სამშენებლო-ინერტული და მასთან გათანაბრებული ნარჩენის (მიწა, მიწანარევი, ინერტული მასალა და სხვა)“ ნაგავსაყრელზე განთავსების მომსახურების გაწევა.

2.2 შემსრულებელი ვალდებულია აღნიშნული მომსახურების გაწევა დამკვეთისათვის უზრუნველყოს წინამდებარე ხელშეკრულების გაფორმებიდან - 2014 წლის 31 დეკემბრამდე.

2.2 დამკვეთი ვალდებულია ხელშეკრულებით განსაზღვრულ ვადაში და განსაზღვრული პირობებით გადაუხადოს შემსრულებელს მომსახურების ღირებულება.

მუხლი 3. მხარეთა უფლება-მოვალეობები

3.1 შემსრულებელი ვალდებულია:

3.1.1 დროულად და ხარისხიანად განახორციელოს 1.1 მუხლში აღნიშნული მომსახურება.

3.1.2 მომსახურების გაწევისას დაიცვას საერთაშორისო სტანდარტებითა და ტექნიკური რეგლამენტებით განსაზღვრული პირობები, ნარჩენის ნაგავსაყრელზე განთავსების მიზნით.

3.2 შემსრულებელს უფლება აქვს:

3.2.1 ხელშეკრულებით განსაზღვრულ ვადაში დამკვეთისაგან მოითხოვოს მომსახურების ღირებულების დროულად გადახდა.
3.2.2 დამკვეთისაგან მოითხოვოს წინამდებარე ხელშეკრულების პირობების დაცვა.

3.3 დამკვეთი ვალდებულია:

3.3.1 ხელშეკრულებით განსაზღვრულ ვადაში და პირობებით გადაუხადოს შემსრულებელს მომსახურების ღირებულება.

3.3.2 შემსრულებლის კეთილდ მკარი საყოფაცხოვრებო ნარჩენების ნაგავსაყრელზე ნარჩენის შემოტანა უზრუნველყოს სახანძო და უსაფრთხოების ნორმების დაცვით.

შემსრულებელი  დამკვეთი 

3.4 დამკვეთს უფლება აქვს
3.4.1 მოითხოვოს შემსრულებლისაგან უხარისხოდ გაწეული მომსახურების გამოსწორება.

3.4.2 მოითხოვოს შემსრულებლისაგან წინამდებარე ხელშეკრულების პირობების დაცვა.

3.4.3 შემსრულებლის მიერ წინამდებარე ხელშეკრულების შექსრულებლობის ან არახაზიანადიდ შექსრულების შემთხვევაში წერილობითი ფორმით, აცხობის შემსრულებელს.

3.4.4 მხარეები ვადდებულნი არიან დროულად და უეროუნად შესასრულონ წინამდებარე ხელშეკრულებით ხაისრი ვადდებულებები.

მუხლი 4. ანგარიშსწორება და ხელშეკრულების ღირებულება

4.1 გასაწევი მომსახურების ღირებულება განისაზღვრება ერთეულ ვადუტაში.

4.2 1 (ერთი) ტონა „სამშენებლო-ინერტული და მასთან გათანაბრებული ნარჩენის (მიწა, მიწანარევი, ინერტული მასალა და სხვა)“ შემსრულებლის კუთხილ მერი ხელუფაცხურებო ნარჩენების პოლიგონზე განთავსების მომსახურების ღირებულება შეადგენს 10 (ათი) ღარს დღე-ს ხათვლით. დამკვეთი, შემსრულებლის მიერ გასაწევი მომსახურების შესაბამის ანაზღიურებას უხრუველყოფს მერი მუნიციპალური ნარჩენების ნაგავსაერულზე. ურველთვიურად ფაქტიურად შეტანილი ნარჩენის ხაერთო მოცულობის შესაბამისად.

4.3 დამკვეთი ვადდებულთა ხარიცხის თახხა შემსრულებლის ხაბანკო ანგარიშზე შესაბამისი ანგარიშ-ფაქტურისა და კონკრეტულად გაწეული მომსახურების გაწევის მიღება-ჩაბარების აქტის გაფორმებიდან 10 (ათი) კადენდარულ დღეში.

4.4 შემსრულებლის მიერ წინამდებარე ხელშეკრულებით ხაისრი ვადდებულებების შესრულების შემდეგ მხარეები აღვენ მომსახურების გაწევის მიღება-ჩაბარების აქტს, რაც აღასტურებს შემსრულებლის მიერ ხაისრი ვადდებულებების უეროუნად შესრულებას.

4.5 შემსრულებლის მხრიდან მომსახურების გაწევის მიღება-ჩაბარების აქტს ხელს აწერს შემსრულებლის სტრუქტურული ერთეულის - რეგიონული მართვის დეპარტამენტის უფროსი კოორდინატორი (რეგიონული მართვის ხაკითხებში ამერეთის რეგიონში) - გიორგი ხავეარელიძე.

მუხლი 5. ხელშეკრულების მოქმედების ვადი და მისი შეწყვეტის წესი

5.1 წინამდებარე ხელშეკრულება ძალაში შედის მხარეთა მიერ მისი ხელმოწერის მომენტიდან და მოქმედებს მხარეთა მიერ ხაისრი ვადდებულებების სრულად და უეროუნად შესრულებამდე - 2014 წლის 31 დეკემბრამდე.

5.2 ხელშეკრულების ვადამდე შეწყვეტა მხარეებს არ ათავიხუფლებო ხელშეკრულების შესასრულებელი ვადდებულების შესრულების მოვალეობისაგან.

მუხლი 6. ხადეო ხაკითხების მოგვარება

დამკვეთსა და შემსრულებელს შორის წინამდებარე ხელშეკრულების რეალიზაციისას წარმოშობილი ხადეო ხაკითხები წესრიგდება მხარეთა შეთანხმებით, ხოლო შეთანხმების მიუღწევლობის შემთხვევაში ხადეო ხაკითხს განიხილავს ხახამართლო.

შემსრულებელი  დამკვეთი 

მუხლი 7. დასკვნითი დებულებები

7.1 წინამდებარე ხელშეკრულების ქველა მუხლი და დანართი წარმოადგენს მის განუყოფელ ნაწილს.

7.2 წინამდებარე ხელშეკრულებაში ცვლილების შეტანა შეიძლება მხოდეს მხოლოდ მხარეთა შეთანხმებით, რომელიც უნდა იყოს წერილობითი. ზემოთ გაროგებებს ძალი არა აქვთ.

7.3 წინამდებარე ხელშეკრულება შედგენილია 2 (ორი) თანადარი იურიდიული ძალის მქონე ეგზემპლარად ქართულ ენაზე ერთი ეგზემპლარი გადაეცემა დამკვეთს, ხოლო ერთი ეგზემპლარი ინახება შემსრულებელთან.

მუხლი 8. მხარეთა რეკვიზიტები და ხელმოწერები:

შემსრულებელი:

შპს „საქართველოს მყარი ნარჩენების მართვის კომპანია“, იურიდიული მის: ქობულისი, ალკაზბეგის №12, ფაქტური მის: ქ. თბილისი, ანა პოლიტკოვსკაიახ ქ. №10 მე-4 ხართული, საიდენტიფიკაციო კოდი: 404942470, საბანკო რეკვიზიტები: ბანკი: სს „თიბისი ბანკი“, ბანკის კოდი: TBCBGEZ2, ანგარიშის ნომერი: GE51TB7161936080100005.

ხელმოწერა



გაორგი შუხოშვილი

დამკვეთი:

შპს „ჯავა“, იურიდიული მისამართი: საქართველო, თბილისი, გლდანის-ნაძალადევის რაიონი, ქვიშაუთის ქ.კორ.ნ. ბ.25. საიდენტიფიკაციო კოდი: 200216186 .

ხელმოწერა



გაორგი ჯავახიძე

Agreement on Waste disposal on Kutaisi landfill between "Java" Ltd and Solid Waste Management Company of Georgia Ltd. dated 09.01.2015 (valid until 31.12.2015)

მომსახურების ხელშეკრულება №154

09.01.2015წ

ქ. თბილისი
შ.პ.ს „საქართველოს მყარი ნარჩენების მართვის კომპანია“, მისი დირექტორის გიორგი შუხოშვილის სახით, (შემდგომში წოდებული როგორც "შემსრულებელი") ერთს მხრივ და შპს „ჯავა“ მისი დირექტორის გიორგი ჯაგახაძის სახით, მყარის მხრივ, საქართველოს მოქმედი კანონმდებლობისა და საწარმოს წესდების მე-8 მუხლის მე-7 პუნქტის შესაბამისად, ურთიერთ შეთანხმების საფუძველზე დაებნ ხელშეკრულების შემდეგზე.

მუხლი 1. ხელშეკრულების საგანი

1.1 შემსრულებელი დამკვეთის მოთხოვნისა და შესრულებელი ორგანიზაციის 2014 წლის 10 აპრილის №01-5/24 ბრძანებისა და 2014 წლის 08 ივლისის №8-თ ბრძანების საფუძველზე, ახორციელებს დაახლოებით 400 (ოთხასი) ტონა „სამშენებლო-ინერტული და მასთან გათანაბრებული ნარჩენის (მიწა, მიწანარევი, ინერტული მასალა და სხვა)“ განთავსების მომსახურებას, შემსრულებლის ბალანსზე რიცხული ქ.კუთაისის მყარი საყოფაცხოვრებო ნარჩენების პოლიგონზე (შემდგომში "მომსახურება").

მუხლი 2. ხელშეკრულების პირობები

2.1 შესრულებელი ვალდებულია დროულად და ხარისხიანად მოემსახუროს დამკვეთს და უზრუნველყოს „სამშენებლო-ინერტული და მასთან გათანაბრებული ნარჩენის (მიწა, მიწანარევი, ინერტული მასალა და სხვა)“ ნაგავსაყრელზე განთავსების მომსახურების გაწევა.

2.2 შესრულებელი ვალდებულია აღნიშნული მომსახურების გაწევა დამკვეთისათვის უზრუნველყოს წინამდებარე ხელშეკრულების გაფორმებიდან - 2015 წლის 31 დეკემბრამდე.

2.2 დამკვეთი ვალდებულია ხელშეკრულებით განსაზღვრულ ვადაში და განსაზღვრული პირობებით გადაუხადოს შესრულებელს მომსახურების ღირებულება.

მუხლი 3. მხარეთა უფლება-მოვალეობები

3.1 შემსრულებელი ვალდებულია:

3.1.1 დროულად და ხარისხიანად განახორციელოს LI მუხლში აღნიშნული მომსახურება.

3.1.2 მომსახურების გაწევისას დაიცვას საერთაშორისო სტანდარტებთან და ტექნიკური რეგლამენტებთან განსაზღვრული პირობები, ნარჩენის ნაგავსაყრელზე განთავსების მინიმ.

3.2 შემსრულებელს უფლება აქვს:

3.2.1 ხელშეკრულებით განსაზღვრულ ვადაში დამკვეთისაგან მიითხოვოს მომსახურების ღირებულების დროულად გადახდა.

3.2.2 დამკვეთისაგან მიითხოვოს წინამდებარე ხელშეკრულების პირობების დაცვა.

3.3 დამკვეთი ვალდებულია:

3.3.1 ხელშეკრულებით განსაზღვრულ ვადაში და პირობებით გადაუხადოს შესრულებელს მომსახურების ღირებულება.

3.3.2 შესრულებლის კუთვნილ მყარი საყოფაცხოვრებო ნარჩენის ნაგავსაყრელზე ნარჩენის შემოტანა უზრუნველყოს სახანძო და უსაფრთხოების სიბრძნის დაცვით.

შემსრულებელი

დამკვეთი

3.4 დამკვეთის უფლება აქვს:

3.4.1 მოითხოვოს შემსრულებლისაგან უხარისხოდ გაწეული მომსახურების გამოსწორება.

3.4.2 მოითხოვოს შემსრულებლისაგან წინამდებარე ხელშეკრულების პირობების დაცვა.

3.4.3 შემსრულებლის მიერ წინამდებარე ხელშეკრულების შეესრულებლობის არ არასათანადოდ შესრულების შემთხვევაში წერილობითი ფორმით, აცნობოს შემსრულებელს.

3.4.4 მხარეები ვალდებული არიან დროულად და უკროვნად შეასრულონ წინამდებარე ხელშეკრულებით ნაკისრი ვალდებულებები.

მუხლი 4. ანგარიშსწორება და ხელშეკრულების ღირებულება

4.1 გასაწევი მომსახურების ღირებულება განისაზღვრება ერთეულ ვალუტაში.

4.2 1 (ერთი) ტონა „სამშენებლო-ინჟერტული და მასთან გათიხანბრებული ნარჩენის (მიწა, მიწანარევი, ინჟერტული მასალა და სხვა)“ შემსრულებლის კუთვნილ მყარი საყოფაცხოვრებო ნარჩენების პოლიციონზე განთავსების მომსახურების ღირებულება შეადგენს 10 (ათი) ლარს დღე-ს ჩათვლით. დამკვეთი, შემსრულებლის მიერ გასაწევი მომსახურების შესაბამის ანაზღაურებას უზრუნველყოფს მყარი მუხიცობილი ხარჩენების ნაგებობებზე ყოველთვიურად ფაქტურად შერჩილი ნარჩენის საერთო მოცულობის შესაბამისად.

4.3 დამკვეთი ვალდებულია ხარჯების თახხა შემსრულებლის საბანკო ანგარიშზე შესაბამისი ანგარიშ-ფაქტურისა და კონკრეტულად გაწეული მომსახურების გაწევის მიღება-ჩაბარების აქტის გაფორმებიდან 10 (ათი) კალენდარულ დღეში.

4.4 შემსრულებლის მიერ წინამდებარე ხელშეკრულებით ნაკისრი ვალდებულებების შესრულების შემდეგ მხარეები ადგენენ მომსახურების გაწევის მიღება-ჩაბარების აქტს, რაც ადასტურებს შემსრულებლის მიერ ნაკისრი ვალდებულებების უკროვნად შესრულებას.

4.5 შემსრულებლის მხრიდან მომსახურების გაწევის მიღება-ჩაბარების აქტს ხელს აწერს შემსრულებლის სტრუქტურული ერთეულის - რეგიონული მართვის დეპარტამენტის უფროსი კოორდინატორი (რეგიონული მართვის საკაბინეტიში ინჟინრის რეგიონში) - გაორგი საყვარელიძე.

მუხლი 5. ხელშეკრულების მოქმედების ვადა და მისი შეწყვეტის წესი

5.1 წინამდებარე ხელშეკრულება ძალაში შედის მხარეთა მიერ მისი ხელმოწერის მომენტთან და მოქმედებს მხარეთა მიერ ნაკისრი ვალდებულებების სრულად და უკროვნად შესრულებამდე - 2015 წლის 31 დეკემბრამდე.

5.2 ხელშეკრულების ე-დამდე შეწყვეტა მხარეებს არ ათავისუფლებს ხელშეკრულების შეწყვეტამდე შესასრულებელი ვალდებულების შესრულების მოვალეობისაგან.

მუხლი 6. სადავო საკითხების მოგვარება

დამკვეთსა და შემსრულებელს შორის წინამდებარე ხელშეკრულების რეალიზაციისას წარმოშობილი სადავო საკითხები წესრიგდება მხარეთა შეთანხმებით, ხოლო შეთანხმების მიუღწევლობის შემთხვევაში სადავო საკითხს განიხილავს სახამართლო.

შემსრულებელი  დამკვეთი 

მუხლი 7. დასკვნითი დებულებები

7.1 წინამდებარე ხელშეკრულების ქველა მუხლი და დანართი წარმოადგენს მის განუყოფელ ნაწილს.

7.2 წინამდებარე ხელშეკრულებაში ცვლილების შეტანა შეიძლება მოხდეს მხოლოდ მხარეთა შეთანხმებით, რომელიც უნდა იყოს წერილობითი. სეპარატორების მფლობელებს ძალი არა აქვთ.

7.3 ხელშეკრულების მხარეები თანხმდებიან მასზედ, რომ იმ შემთხვევაში, თუ შემსრულებელი ორგანიზაციის 2014 წლის 10 აპრილის №01-5/24 ბრძანების დანართში, რომლითაც რეგულირდება შესატანი ნარჩენის სახეობები და მათი განთავსებისა და მომსახურების შესაბამისი საფასური, შვეა რაიმე სახის ცვლილება, აღნიშნული გარემოების გათვალისწინებით განხორციელდება სათანადო ცვლილებები ხელშეკრულების ქველა იმ მუხელში, რომელიც მოითხოვს დაკორექტირებას შესაბამისი საფასურების გათვალისწინებით.

7.4 წინამდებარე ხელშეკრულება შედგენილია 2 (ორი) თანაბარი იურიდიული ძალის მქონე კოპიამდარად ქართულ ენაზე. ერთი კოპიამდარი გადაეცემა დამკვეთს, ხოლო ერთი კოპიამდარი ინახება შემსრულებელთან.

მუხლი 8. მხარეთა რეკვიზიტები და ხელმოწერები:

შემსრულებელი:

შპს „საქართველოს მყარი ნარჩენების მართვის კომპანია“, იურიდიული მისე ქობილისი, აღკვაზბუჯის №12, ფაქტობრივი მისე ქობილისი, ანა პოდტკოვსკიას ქ. №10 მე-4 სართული, საიდენტიფიკაციო კოდი: 404942470, საბანკო რეკვიზიტები: ბანკი სს „თიბისი ბანკი“ კოდი: TBCBGF22, ანგარიშის ნომერი: GE51TB7161936080100005.

ხელმოწერა



გიორგი შუხოშვილი

დამკვეთი:

შპს „ჯაეა“, იურიდიული მისამართი: საქართველო, თბილისი, ვლდან-ნაბლაძეების რაიონი, ქვიშხეთის ქ.კორ.6, ბ.25. საიდენტიფიკაციო კოდი: 200216186 .

ხელმოწერა



გიორგი ჯაგახაძე